



E11 (T2K) Beam line



T. Nakadaira (KEK)
for
T2K collaboration

Time-line of T2K / contents of this report



- Short time goal of T2K by 2010 summer.
 - Request on the beam from T2K
- Status report
 - ν beam line construction by 2009/3
 - Beam commissioning in Run 23 (April) & Run 24 (May)
 - Hardware work in 2009 summer
- Commissioning from October
- Summary

Short term goal (Request)

- Unveil below CHOOZ limit within 2010.

30~50 [kW 10^7 sec] : Reach CHOOZ limit

→ T2K requests 100kW $\times 10^7$ sec by 2010 summer.

(10^7 sec = 116 days)

Expected output vs. POT

Integrated power [kW 10 ⁷ sec]	SK events (FCFV 1-ring) $\nu\mu$	$\sin^2 2\theta_{13}$ Sensitivity (90%CL)
---	-------------------------------------	---

Requested integrated power.

100	39	~0.06
-----	----	-------

To improve the current limit by CHOOZ

50	20	~0.1
----	----	------

Limit by CHOOZ ~0.13

30	12	~0.15
----	----	-------

Check the SK signal (* including multi-ring events)

Near detector study (→ Dean's talk)

6 (30kw x 30 day)	10*	---
-------------------	-----	-----

Next Milestone (2011~)

- Accumulate $1 \sim 2 \times 10^7$ [MW sec] earlier than 2014.

- To keep the international competitiveness


- 3σ discovery

$$1 \text{ MW} \times 10^7 \text{ sec} \rightarrow \sin^2 2\theta_{13} = 0.05$$

$$2 \text{ MW} \times 10^7 \text{ sec} \rightarrow \sin^2 2\theta_{13} = 0.03$$

International competition

$\sin^2 2\theta_{13}$ sensitivity (90% CL)




[Reference]

NOvA: M. Messier, FNAL Director's CD-3b Review, 2009/6/16

Double CHOOZ: A. Porta, Rencontres de Moriond EW 2009, 2009/3/13

Daya Bay: P. Rubin, ibid

Beam line status report



Construction: Apr. 2004 ~ Mar. 2009.

Completed except for Horn 2, 3.

Goal in April / May beam commissioning

- Main goal:

- Pass the inspection for the radiation safety by the government.
- Establish the operation of the **primary proton beam-line**.
- Confirm the neutrino production by observing the muons.
- Confirm the pion focusing by the electromagnetic horn.

- Constraint:

- The installation of 2nd and 3rd horns is scheduled in this summer.
 - **The number of the beam spill should be minimized in order to reduce the radio activation.**
- The # of shots for the beam line tuning \ll 1000.


Condition @ Apr./May. commissioning

- Beam condition:
 - $\sim 4 \times 10^{11}$ p/bunch, 1 bunch / spill
 - 2 bunches operation, doubled intensity ($\sim 7 \times 10^{11}$ p/bunch) are also tested.
 - Single shot operation / Rep. period: 6 sec.
 - Beam size, bunch width is smaller than design.
- 1st Horn Only: 270kA
- TS : Filled by Air instead of Helium.

Achievement the commissioning.

- Beam orbit from MR is stable.
 - Difference from the design:
0.3mm(position),0.04mrad(direction)
- Primary beam line tuning
 - The superconducting combined-function magnets are working well.
 - Beam orbit is roughly tuned in ~ 3 mm level.
 - Operation check of beam monitors
- The effect of the electromagnetic horn is confirmed.
 - Secondary muons are observed behind the beam dump.
- Successfully passed the government inspection.

Primary beam-line & monitors



Proton beam monitors

- Intensity monitor (CT)

- Spill by spill stability: 1.9%
- Beam timing stability: 4ns

- Profile (SSEM)

- Resolution

- Position: $\sim 0.1\text{mm(H)}$, $\sim 0.2\text{mm(V)}$
- Beam size: $\sim 0.2\text{mm}$

- Board component in the horizontal beam profile is observed.


← consistent with the measurement by MR-profile monitor

- Position (ESM)

- Resolution: $\sim 0.6\text{mm}$


- *Bunch width in Apr/May is narrower than design.*

of protons @ FF exit




1.56×10^{11}

1.80×10^{11}




Proton beam monitors (Cont'd)



- Beam Profile @ target (OTR: Optical Transition Radiation)
 - Fluorescence plate is used instead of Al/Ti foils.
 - Functionality of the optical equipment (Mirrors, Camera, etc...) is confirmed.





- Beam loss monitor (BLM)
 - Beam loss due to SSEM detected: 16mW / 1SSEM (calculation).
 - Beam loss other than SSEM loss is much smaller.



OTR foils
fluorescence plate




Beam Orbit




Horn & secondary beam-line


- 1st horn is operated in ~270kA without no fatal trouble.
- Muon yied measured by Si become twice due to the 1st horn excitation.
 - Ionization chamber also measured the profile by integrating spills.



Muon profile by Si detector




Muon profile by Ionization chamber (Integration of 365 spills)




First beam to SK

- SK was stably taking the data during beam.
- Spill timing based on GPS is successfully sent to Kamioka site.
 - No fatal delay of the data transfer during commissioning date is happened.
- Online data selection for T2K is working well.



Round trip time of GPS data transfer during the commissioning




Schedule of summer work.



2nd horn installation

Installed 1st horn




- Primary beam line work: ~ Early September.
→ Start vacuuming from Sep. 10th.
- Secondary line
 - 2nd horn installation: **7/10 Successfully finished!**
 - 3rd horn installation: Early August:
 - Fill TS Vessel-DV-BD with Helium gas in late September
- **Become ready for beam operation in 2nd week in October.**

Commissioning plan towards physics run.

● Total: ~ 14 days

1. Newly installed hardware commissioning (1 day)
2. Remaining beam-orbit tuning (~1 day)
3. Beam line stability check (~24 hours)
4. Reproducibility check / orbit tuning in response to MR beam condition change (~1 day x n times)
5. Study to understand the focusing by Horns (1 day)
6. Beam based alignment for target & horn, beam monitors (2 days)
7. Proton beam-monitor study (1 day)
8. MUMON study including emulsion (2 days)
9. INGRID (Near detector on axis) (~1 day + 24 hours)

Summary



- ν beam line construction is finished at the end of Mar. 2009.
 - Exception: Horn 2, 3 installed in summer 2009.
 - 1st ν beam is generated in Apr. 2009.
 - Muon signal @ beam dump is confirmed.
 - Passed the government inspection. Got license to operation.
 - Horn 2, 3 installation is in progress.
 - Beam commissioning with full horn setup is planned from Oct. After ~2 week beam study, ν beam line become ready for physics run.
- 1st physics result in summer 2010.